

CENTRAL BUSINESS DISTRICT CONSTRUCTION CONTINUES

Phase 3 construction continues during the week of June 22. Sidewalk and brick paver installation on the west side of Douglas Avenue between Chicago Street and Highland Avenue will be done this week. Work on the east side of Douglas in this area has been temporarily postponed pending resolution of utility conflicts in the existing sidewalk vaults. Completion of this block will continue immediately upon resolution of these conflicts.

To continue with progress on the overall project, the streetscape work effort will begin on the north side of Division Street between Douglas Avenue and Center Street beginning Monday, June 22 with curb and gutter and sidewalk removal. Work in this area will continue through July 2 with a shut down of construction activities from July 3 through Monday, July 6 because of holiday activities and the 4th of July parade on Douglas Avenue.

Phase 3 includes Douglas Avenue between Chicago Street and Kimball Street with an omission of the Highland Avenue pavement which will be included in Phase 4 work. Also included in Phase 3 is Division Street between Douglas Avenue and Center Street and Symphony Way between Douglas Avenue and Dundee Avenue.

Weekly progress meetings for the Central Business District construction project are held on Thursdays at 8:30 a.m. at the construction office located at 201 E. Chicago Street. Business and property owners are invited to attend the first 15 minutes of the meeting if they have any questions or concerns regarding the construction.

Specific questions regarding the construction can be directed to Shelley Costello with TranSystems at 847-871-3185.

For general information on the project, please contact Joe Evers at 847-931-5955 or visit the City's website at [.cityofelgin.org](http://cityofelgin.org) and click the Gettin' Around in Downtown icon.