

CENTRAL BUSINESS DISTRICT CONSTRUCTION CONTINUES

STREETSCAPE

Phase 3 construction continues during the week of September 14.

Work on the east side of Douglas between Division Street and Symphony Way and on the south side of Symphony Way between Douglas Avenue and Dundee Avenue continues. This phase of work continues through the end of September.

Phase 3 includes Douglas Avenue between Chicago Street and Kimball Street , Division Street between Douglas Avenue and Center Street and Symphony Way between Douglas Avenue and Dundee Avenue.

WATER MAIN

Phase 4 of the Central Business District improvements begins next week with the water main installation. Phase 4 work includes Highland Avenue from Riverside Drive to Center Street; Spring Street from Highland Avenue to Division Street and Center Street from Kimball Street to Dundee Avenue.

Work next week will include water main installation on Center Street between Kimball Street and Symphony Way. Lay-out and saw cutting operations on Highland Avenue will continue next week. Installation of the water main on Highland Avenue is expected to begin the week of September 21.

Weekly progress meetings for the Central Business District construction project are held on Thursdays at 8:30 a.m. at the construction office located at 201 E. Chicago Street. Business and property owners are invited to attend the first 15 minutes of the meeting if they have any questions or concerns regarding the construction.

Specific questions regarding the construction can be directed to Shelley Costello with TranSystems at 847-871-3185.

For general information on the project, please contact Joe Evers at 847-931-5955 or visit the City's website at [.cityofelgin.org](http://cityofelgin.org) and click the Gettin' Around in Downtown icon.