

## CENTRAL BUSINESS DISTRICT CONSTRUCTION CONTINUES

### STREETSCAPE

Phase 3 construction continues during the week of September 28.

Work on the east side of Douglas between Division Street and Symphony Way continues. Work has begun on the north side of Symphony Way between Douglas Avenue and Dundee Avenue and on the east side of Douglas Avenue between Symphony Way and Kimball Street.

Weather permitting, the reconstruction of Symphony Way between Spring Street and Center Street will begin on Tuesday, September 29. This block will be closed to all traffic through Monday, October 5.

Phase 3 includes Douglas Avenue between Chicago Street and Kimball Street, Division Street between Douglas Avenue and Center Street and Symphony Way between Douglas Avenue and Dundee Avenue.

### WATER MAIN

Phase 4 of the Central Business District improvements begins next week with the water main installation. Phase 4 work includes Highland Avenue from Riverside Drive to Center Street; Spring Street from Highland Avenue to Division Street and Center Street from Kimball Street to Dundee Avenue.

Installation of the water main on Highland Avenue has begun. Installation will begin at Riverside Drive and Highland Avenue and work eastward toward Douglas. Traffic will be down to one lane on Highland Avenue during working hours and whenever possible all driving lanes will be open during non-working hours.

Weekly progress meetings for the Central Business District construction project are held on Thursdays at 8:30 a.m. at the construction office located at 201 E. Chicago Street. Business and property owners are invited to attend the first 15 minutes of the meeting if they have any questions or concerns regarding the construction.

Specific questions regarding the construction can be directed to Shelley Costello with TranSystems at 847-871-3185.

For general information on the project, please contact Joe Evers at 847-931-5955 or visit the City's website at [.cityofelgin.org](http://cityofelgin.org) and click the Gettin' Around in Downtown icon.